



**GOLD FIELDS**

ASX Announcement  
29 January 2019



**GOLD  
ROAD  
RESOURCES**

## Gruyere Project Update

### Highlights

- **Successful introduction of material through Primary Crusher to Coarse Ore Stockpile**
- **First ore mined as scheduled**
- **First gold production remains on target for June 2019 quarter**
- **Construction is 91% complete and remains on schedule and on budget**

Gold Road Resources Limited (**Gold Road**) and Gruyere Mining Company Pty Ltd, a member of the Gold Fields Limited group (**Gold Fields**), provide an update on construction and commissioning progress for the Gruyere Gold Project (**Project**), which is being developed as a 50:50 Joint Venture approximately 200 kilometres east of Laverton in Western Australia.

### Project Progress

First ore was mined on schedule in January 2019 as Downer commenced double-shift operations as part of the mining production ramp-up. To de-risk the Project start-up a significant amount of ore is forecast to be stockpiled in advance of first gold production.

Construction of the Gruyere process plant and infrastructure continues to progress with overall construction at 91.2% as at 18 January 2019.



*Photos clockwise from top: primary crusher to coarse ore stockpile circuit, CV02 delivering material to the coarse ore stockpile, CV01 transfer station to CV02*

### CONTACT DETAILS

**Gold Road Resources Ltd**  
Level 2, 26 Colin St  
West Perth WA 6005  
[www.goldroad.com.au](http://www.goldroad.com.au)  
[perth@goldroad.com.au](mailto:perth@goldroad.com.au)  
T +61 8 9200 1600  
ASX Code GOR

**Gold Fields**  
Level 5, 50 Colin St  
West Perth WA 6005  
[www.goldfields.com](http://www.goldfields.com)

T +61 8 9211 9203  
JSE:GFI NYSE:GFI



ASX  
AUSTRALIAN STOCK EXCHANGE

Construction works in the primary crusher area are substantially complete, with ore commissioning of the primary crusher to coarse ore stockpile circuit in progress.

The remaining process plant construction works are concentrated in the milling, CIL and elution areas and include piping, electrical and instrumentation installations and progressive commissioning of systems and equipment through these areas.

The Project remains on schedule for first gold production in the June 2019 quarter and within previously announced forecast total cost estimates.



*Photos clockwise from top: Aerial Gruyere process plant, conveyor to pebble crusher and Gruyere pit*

For further information, please visit [www.goldroad.com.au](http://www.goldroad.com.au) or contact:

**Gold Road Resources**

Duncan Hughes  
Manager – Business Development &  
Investor Relations  
Tel: +61 8 9200 1600

**Media Enquiries – Cannings Purple**

Warrick Hazeldine or Peter Klinger  
[whazeldine@canningspurple.com.au](mailto:whazeldine@canningspurple.com.au)  
[pklinger@canningspurple.com.au](mailto:pklinger@canningspurple.com.au)  
Tel: +61 417 944 616 or +61 411 251 540